

U. S. COAST GUARD

TREASURY DEPT.

EEE
ECV
OAN
OSU
CB
E

BEP 15
BHP A34 ZZRR BEPJC
HEADING
DE BHPJ 8

F
RD 300225Z
O
M CCGD FOURTEEN

A
C TO COMDT COGARD

I
O N
I N
F O
R M
GRNC

ROUTINE

TEXT

D TO E X AS RESULT CONFERENCES IN DISTRICT WITH CDR BRUNNER
X DISTRICT UNLESS OTHERWISE DIRECTED PROCEEDING WITH FOLLOWING

CHANGES ANTENNA SYSTEMS WAKE LTS X RELOCATING REMOTE
LORAN RECEIVING ANTENNA TO SITE 380 FEET BEARING 313

DEG FROM LORAN TRANSMITTING ANTENNA X RETAIN ORIGINAL
RECEIVING ANTENNA LOCATION SITE FOR LORAN MONITORING ANTENNA

X LOCAL CAA ADVISES THEY WILL UNDERTAKE CLEARING AND GRADING OF
ADDITIONAL LAND REQUIRED TO RELOCATE LORAN COMB ANTENNA APPROX-

IMATELY 700 FEET SOUTHEASTERLY FROM LORAN TRANSMITTING ANTENNA
X COMB ANTENNA TO CONSIST OF 18 ELEMENTS X ALL INTERFERING

GROWTH AND BUILDING STEEL SKELETONS WILL BE CLEARED 35 DEG
TO BOTH SIDES COMB FROM MOST NORTHERLY ELEMENT X COST APPROX

22000 DOLS X COMPLETION DATE 30 OCT X THESE CHANGES IN LINE
WITH COMDT DISPATCH 161448Z JUN X RECONSIDERATION OF OUR

170038Z JUN IS DUE CMA CONFERENCE CMA LOWER COST CLEARING GRADE CMA
POSSIBLE HIGH POWER LORAN INSTALLATION X REQUEST TOTAL APPROVED

COST 2609 ECV-608-50 BE INCREASED TO 263805 DOLS X DISTRICT WILL
REEVALUATE REMAINING PROJECTS TO REDUCE COSTS ACCORDINGLY

REF/161448Z/ REF YOUR DISPATCH 132130Z ACTION HAS BEEN TAKEN TO
ACQUIRE LORAN SITES X EEE TO EEE LAYOUT YOUR DWG ETC...

OPERATOR'S RECORD AND DATE

30/0242Z AUG BHPJ EEE L M H

OFFICIAL INITIALS

AMMR 1950

544815